

Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <http://www.nd.gov/ndic/outdoor-infopage.htm>) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to outdoorheritage@nd.gov **AND** print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments.

Outdoor Heritage Fund Status and Final Report Form/Guidelines

This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.

Contract Number 009-108	Report Date 10/29/18	Period Covered by Report (8/28/17 to 10/31/18)
----------------------------	-------------------------	---

Project Name
Red River Riparian Project

Project Sponsor Name
Red River Regional Council

Responsible Official (Last, First Middle) Gorder, Danielle	Responsible Official's Title Environmental Program Manager
--	--

Project Sponsor Address
Chase Building, 516 Cooper Ave

City Grafton	State ND	Zip Code 58237	Telephone Number 701.352.3550
-----------------	-------------	-------------------	----------------------------------

Financial Update

Please provide the following information regarding the funding for your project based on the contract award:
(No funds were expended during this reporting period)

Funds Spent this Reporting Period

(As appropriate please provide copies of receipts for purchases)

Match Funding \$ 0.00

In-kind Funding \$ 0.00

OHF Funding **Requested for Reimbursement** \$0.00

Total Funding Expended for this Reporting Period \$0.00

Total Funds Spent to Date

Match Funding \$0.00

In-kind Funding \$0.00

OHF Funding Received and Requested for Reimbursement \$0.00

Total Funding Expended to Date \$0.00

Balance of Grant Funds

Match Funding \$279,700.00

In-kind Funding \$255,933.33

OHF Funding still to be Requested \$584,200

Total Funding to be Expended on this Project \$1,119,833.33

Do you anticipate needing to request a grant extension If yes, please explain

Yes No

Work Completed during Period Covered by Report:
(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

Eden Township Bank Stabilization

The Eden Township Bank Stabilization Project has been delayed due to an inability to acquire an Individual Permit from the US Army Corps of Engineers (CoE). The CoE is concerned about the amount of rip rap included in the design. The amount of rip rap necessitated securing an Individual Permit versus a Nationwide Permit. The engineer, township, and riparian program manager determined the amount of rip rap would more likely ensure success of the stabilization of the bank.

Numerous discussions between the riparian program manager, engineer and CoE have occurred. It has been decided that the engineer will provide a redesign with less rip rap, therefore meeting the requirements of a Nationwide Permit. We are currently awaiting the redesign and will submit it for CoE review to obtain the permit.

This project must be completed in late summer or early fall due to aquatic species concerns. Hence, there is not enough time left to complete this project in 2018. Therefore, once the permit is obtained, we propose to bid the project in January/February of 2019. The construction timeline would be between July 1 and October 1, 2019.

Native Prairie Restoration within a Two-Stage Drainage Channel in the Walsh County Water Resource District near Grafton

Work directly related to seeding that has been partially completed to date is harrowing of the seeding area on the two-stage channel for approximately 3,800 linear feet. After harrowing was completed along this stretch, rain and snow prevented seeding of the area. The contractor is waiting for conditions to improve before seeding the harrowed reach of channel, with that anticipated to occur in late October or early November. Other work items underway that is not being financed through the grant, but integral to the project, include stripping and replacement of topsoil, excavation, culvert installations, roadway construction, and erosion control.

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

Signature of Responsible Official

Pawn Keeley (by Cheryl Osowski)

The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.