

Contract No. 005-069
"Cattail Bay Boat Ramp Project"
Submitted by Voices for Lake Oahe
Principal Investigators: Tom Jochim, Doug Vannurden, Randy Bosch
Directives D

PARTICIPANTS

Sponsor	Cost Share	
Voices for Lake Oahe (cash)	<u>\$11,250</u>	
Subtotal Cost Share		\$ 11,250
North Dakota Industrial Commission	<u>\$33,750</u>	
Subtotal Outdoor Heritage Fund (OHF) dollars		<u>\$ 33,750</u>
Total Project Cost		\$ 45,000

Project Schedule – 6 months
Contract Date – 9/4/2015
Start Date – 6/10/2016
Completion Date – 1/31/2018*

Project Deliverables:
Status Report: October 31, 2016 ✓
Status Report: October 31, 2017*
Final Report: January 31, 2018*

OBJECTIVE/STATEMENT OF WORK:

The widening of the existing cement boat ramp to accommodate two lanes. Because of the high water levels the work is being delayed until 2016.

STATUS:

Contract has been executed.

A status report was received with the applicant requesting a no-cost extension for one additional year due to the high water levels. That request has been granted and an amendment has been partially executed.

The amendment has been fully executed.

Updated: December 27, 2016