

Work Completed during Period Covered by Report:

(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

Our first tree planting project was planted on May 1st, 2014 of 2,057 trees on the Rifle Range Project (see attached for varieties); these were planted directly into sod due to the highly erodible soil of this planting. The planting went well and good rains that made it unnecessary to water, also we deferred not to mow the trees due to moisture being available and we had a greater concern with the deer grazing off trees this winter. We reviewed the trees in September and had a very good catch, actually could not find a single dead tree. We will determine next year on the weather to decide on mowing. We will also inspect for dead trees and replant in spring of 2015.

We also did ground prep on Ludden Project on NE1/4-12-129-60, this project will consist of 12 Acres (5800) of new shrubs/trees with additional 10 acres of Food Plot. These trees will be planted in spring of 2015 and will plan on using barrier and mowed between.

All parcels will be sign into a new PLOTS contract for 2 years with the NDGF leaving them open to hunting.

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

Signature of Responsible Official

John P Quandt

The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.

Row west	FT from Fence	Trees 300'x730'	#	Order Gap'
1st		5 Golden Currant	175	350 4'
2nd		20 Red Dogwood	117	234 6'
3rd		35 Chokecherry	117	234 6'
4th		50 Sandbar Willow	117	234 6'
5th		65 Lilac	117	234 6'
6th		80 Juniper	89	178 8'
7th		95 Cedar	89	178 8'
8th		110 Black Hills Spruce	60	120 12'
9th		125 Colorado Blue Spruce	60	120 12'
10th		140 Black Hills Spruce	60	12'
11th		155 Colorado Blue Spruce	60	12'
12th		170 Cedar	89	8'
13th		185 Juniper	89	8'
14th		200 Lilac	117	6'
15th		215 Sandbar Willow	117	6'
16th		230 Chokecherry	117	6'
17th		245 Red Dogwood	117	6'
18th		260 Golden Currant	175	4'
19th East		275 False Indigio	175	175 4'

Total 2057 2057 \$1.00 \$2,057

Description	Cost/unit	HR/Acre/Item	Total	Grant	Cost Share	Idenity	Total	Idenity
Tree Prep(Back hoe)	\$100.00		3	\$300		\$300	Ludden Sportsmen Club	QB
Tree's	\$1.00		2057	\$2,057	\$2,057		James River Soil Conservancy	LSC
Tree Planting	\$25.00		13300	\$3,325		\$3,325	Ludden Sportsmen Club	Scott Hansen/LSC
Fuel for Planter	\$3.05		23	\$70	\$0	\$70	Ludden Sportsmen Club	QB
Spray Prep for 2015	\$9.09		44	\$400	\$400		Quandt Brothers	
Total				\$6,152	\$2,457	\$3,695		

This is first planting 2,057 trees planted on May 1st on Project Rifle Range(NW 1/4 30-130-58) 4.82 Acres(19 rows x 700 Ft)

This is no tilled(no plastic Barring) due to Highly erodible and will be mowed and watered and will look at fencing if Wildlife becomes a issue









