

Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <http://www.nd.gov/ndic/outdoor-infopage.htm>) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to outdoorheritage@nd.gov AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments.

Outdoor Heritage Fund Status and Final Report Form/Guidelines			
This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.			
Contract Number 002-019	Report Date 4/19/16 6/16/16	Period Covered by Report 4/20/16 to 6/16/16	
Project Name Bald Hill Creek Watershed Project			
Project Sponsor Name Griggs County Soil Conservation District			
Responsible Official (Last, First Middle) Johnson, Nathan John		Responsible Official's Title District Manager	
Project Sponsor Address P. O. Box 526			
City Cooperstown	State ND	Zip Code 58425	Telephone Number 701-797-2240
<u>Financial Update</u> Please provide the following information regarding the funding for your project based on the contract award:			
<u>Funds Spent this Reporting Period</u> (As appropriate please provide copies of receipts for purchases) Match Funding \$6,500.00 In-kind Funding \$ 0.00 OHF Funding Initially Funded and used this reporting period \$27,884.25 (\$2,115.75 remaining to be used) OHF Funding Requested for Reimbursement \$9,750.00 Total Funding Expended for this Reporting Period \$16,250.			
<u>Total Funds Spent to Date</u> Match Funding \$43,017.44 In-kind Funding \$0 OHF Funding Initially Funded remaining to be used \$2,115.75 OHF Funding Received and Requested for Reimbursement \$64,526.17 Total Funding Expended to Date \$107,543.61			
<u>Balance of Grant Funds</u> Match Funding \$156,982.56 In-kind Funding \$0 OHF Funding still to be Requested \$233,358.08 Total Funding to be Expended on this Project \$500,000			
Do you anticipate needing to request a grant extension If yes, please explain <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No			

Exhibit B

Work Completed during Period Covered by Report:


(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

I have had one producer finish his project. Mitch Dahl has completed a partial manure management system that allows him to feed his cattle out on cropland away from the feedlot inside the farmyard. He received a cost share of \$9750.00 with the total project cost of \$16,250.00.

I have several contracts that are signed that are waiting to be completed that included fence, pipeline, water tanks, well. These projects will receive a cost share of \$27,709.65. They will be paid as practices are completed.

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

Signature of Responsible Official



6/16/16

The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.