

Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <http://www.nd.gov/ndic/outdoor-infopage.htm>) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to outdoorheritage@nd.gov AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments.

Outdoor Heritage Fund Status and Final Report Form/Guidelines			
This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.			
Contract Number	Report Date	Period Covered by Report (xx/xx/xx to xx/xx/xx)	
003-042	April 10, 2018	02/10/16 to 09/30/17	
Project Name Park River Parks and Recreation Phase I Campground			
Project Sponsor Name Park River Parks and Recreation			
Responsible Official (Last, First Middle) Irvine, Jesse		Responsible Official's Title Director of Parks and Recreation	
Project Sponsor Address 514 Briggs Ave S			
City Park River	State ND	Zip Code 58270	Telephone Number (701) 284-6005
Financial Update Please provide the following information regarding the funding for your project based on the contract award:			
Funds Spent this Reporting Period (As appropriate please provide copies of receipts for purchases)			
Match Funding \$ 0			
In-kind Funding \$ 0			
OHF Funding Requested for Reimbursement \$8,000			
Total Funding Expended for this Reporting Period \$24,978.92			
Total Funds Spent to Date			
Match Funding \$ 24,978.92			
In-kind Funding \$ 0			
OHF Funding Received and Requested for Reimbursement \$ 288,050.65			
Total Funding Expended to Date \$ 323,664.98			
Balance of Grant Funds			
Match Funding \$0			
In-kind Funding \$0			
OHF Funding still to be Requested \$0			
Total Funding to be Expended on this Project \$355,727			
Do you anticipate needing to request a grant extension If yes, please explain			
/_/ Yes /x/ No			

Work Completed during Period Covered by Report:

(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

The campground has been completed during this reporting period. The campground was opened for use on June 28th, 2017. There were over 200 trees planted on the property during the spring/summer of 2017. There were also picnic tables and fire rings added at each site.

Construction on a comfort station began in October of 2017 and will be completed by May 16th, 2018. This was not a portion of the grant. I did want to show the commitment of Park River Parks and Recreation in making this a destination campground in our area.

I have also attached pictures that were taken on April 9th, 2018. We will continue to add trees and landscaping for wind breaks and beautification of the campground.

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

Signature of Responsible Official



The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.







