

**Instructions**

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <http://www.nd.gov/ndic/outdoor-infopage.htm> ) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to [outdoorheritage@nd.gov](mailto:outdoorheritage@nd.gov) AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments.

**Outdoor Heritage Fund  
Status and Final Report Form/Guidelines**

This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.

Contract Number <b>006-086</b>	Report Date <i>January 20, 2017</i>	Period Covered by Report <b>July 1 – December 20, 2016</b>
-----------------------------------	--	---

Project Name  
**Tree Planting & Accessibility Improvements at Sheep Creek Dam & Raleigh Dam**

Project Sponsor Name  
**Grant County Water Resource District**

Responsible Official (Last, First Middle) <b>Christianson, Gerald</b>	Responsible Official's Title <b>President</b>
--	--

Project Sponsor Address  
**211 N. Main Street**

City <b>Elgin</b>	State <b>North Dakota</b>	Zip Code <b>58533</b>	Telephone Number <b>701-584-2354</b>
----------------------	------------------------------	--------------------------	---

**Financial Update**

Please provide the following information regarding the funding for your project based on the contract award:

**Funds Spent this Reporting Period**

(As appropriate please provide copies of receipts for purchases)

Match Funding \$ **1332.15**

In-kind Funding \$ **3207.00**

OHF Funding Requested for Reimbursement \$ **15,071.92** (75% of total for all of 2016)

Total Funding Expended for this Reporting Period \$ **19,611.07**

**Total Funds Spent to Date**

Match Funding \$ **5332.15**

In-kind Funding \$ **5449.50**

OHF Funding Received and Requested for Reimbursement \$ **32,344.97**

Total Funding Expended to Date \$ **43,126.62**

**Balance of Grant Funds**

Match Funding \$ **6134.71**

In-kind Funding \$ **1380.95**

OHF Funding still to be Requested \$ **8029.03**

Total Funding to be Expended on this Project \$ **62,508.00**

Do you anticipate needing to request a grant extension If yes, please explain

Yes  No **—See attached sheet**

**Work Completed during Period Covered by Report:**

(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

**July:**

**-Installed fire rings at Sheep Creek Dam.**

**August:**

**-Installed south beaver barrier fence and a number of tree guards at Sheep Ck. Dam.**

**September:**

**-Installed west beaver barrier fence and the remaining tree guards at Sheep Ck. Dam.**

**-Site prep. work for the accessible camping pads, hauled dirt & gravel, trenched and installed water hydrant for the two accessible camping pads.**

**-Filled trench, spread gravel for the base of the camping pads, fine grade camping pads, install fire rings and posts for accessible charcoal grills.**

**-Site prep. work for the accessible charcoal grill by the accessible fishing pier.**

**-Hauled sand and gravel needed to complete the ground work for the camping pads.**

**-All the work mentioned above was done at Sheep Creek Dam.**

**October:**

**-Met with concrete contractor.**

**-Contractor set up forms, poured and finished the concrete for the two accessible camping pads and around the accessible fire rings & charcoal grills at Sheep Creek Dam.**

**-Spread dirt and gravel around the edges of the concrete work.**

**November:**

**-Installed landscape brick around the accessible water hydrant at Sheep Creek Dam.**

**-Installed tree fences around all of the 8' cottonwood trees at Raleigh Dam.**

**The construction of the accessible camping pad, fire ring and charcoal grill at Raleigh Dam was not completed due to the late delivery of the gravel needed for the base of the concrete work. The gravel was delivered in late November. That was too late in the season to complete this concrete project before the onset of winter.**

**Due to the extreme drought in the Raleigh Dam area, the death loss of the soil conservation trees was about 90%. It is planned to replant these trees in the spring of 2017.**

**The Grant Co. Water Resource District requests an extension of this OHF grant to June 30, 2017 to complete the accessible camping pad/fire ring/charcoal grill at Raleigh Dam. We also need the extension to plant new soil conservation trees to replace the extreme death losses at Raleigh Dam and the small number of dead trees at Sheep Creek Dam.**

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

Signature of Responsible Official

*Gerald Christensen, LCWRD Chairman*

The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.

# ***SHEEP CREEK DAM***

## ***Outdoor Heritage Fund Fall Projects***



***Beaver Barrier Fence***



***Site Prep. For Concrete Pad***



***Forms, Rebar, Accessible Components***



***Pouring Concrete***



***Installing Accessible Fire Ring & Grill***



***One hand Swivel Grill***

***SHEEP CREEK DAM  
Outdoor Heritage Fund Fall Projects***



**Handicap Accessible Camping Pad in Use  
Accessible camping pad is located at the West Campground**

# ***SHEEP CREEK DAM RECREATION AREA***

**A Federal Aid Project in Cooperation with:**

**ND Game and Fish Department  
Grant Co. Water Resource District**

**ND Outdoor Heritage Fund**

**Elgin Lions Club Centennial Legacy Project**

*Proposed 4' X 8' entrance sign to Sheep Creek Dam  
and one similar at Raleigh Dam  
To be installed summer, 2017*