

## Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <http://www.nd.gov/ndic/outdoor-infopage.htm> ) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to [outdoorheritage@nd.gov](mailto:outdoorheritage@nd.gov) AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments. The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.

### Outdoor Heritage Fund Status and Final Report Form/Guidelines

This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.

Contract Number	Report Date	Period Covered by Report (xx/xx/xx to xx/xx/xx)	
No. 013-143	August 15, 2019	1/4/2019 to August 15, 2019	
Project Name Sky Chief Park Fishing Dock Project			
Project Sponsor Name Turtle Mountain Band of Chippewa			
Responsible Official (Last, First Middle) Poitra, Lyle		Responsible Official's Title Tribal Developer	
Project Sponsor Address Box 900			
City Belcourt	State ND	Zip Code 58316	Telephone Number 701-477-2647

#### Financial Update

Please provide the following information regarding the funding for your project based on the contract award:

	Funds Spent THIS Reporting Period*	Total Funds Spent to Date	Balance of Remaining Funds
Match Funding	\$25,097	\$25,097	-0-
In-kind Funding			
OHF Funding	-0-	-0-	\$74,000
<b>Total</b>	<b>\$25,097</b>	<b>\$25,097</b>	<b>\$74,000</b>

Do you anticipate needing to request a grant extension?  Yes  No

If yes, please explain:

We will need another month to complete the project. There was a delay in receiving the metal and materials needed to fabricate the Docks. In addition, Chippewa Tribal Industries had a large scale project to complete before taking on the Fishing Dock contract. This firm will be paid once all three docks are completed.

\*As appropriate please provide copies of receipts for purchases.

Work Completed during Period Covered by Report:

(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

The Turtle Mountain Band of Chippewa Tribal Government contracted with the Chippewa Tribal Industries and Affiliates which is tribally owned and operated to construct three (3) Docks. The handicapped Fishing Docks will be placed at the Sky Chief Park which includes the Lakes of Gordon, Wheaton, and Jarvis. The docks are built in two sections with one sized 8' x 28' and the other sized 6' x 8'. One Fishing Dock unit is almost complete and the other two units are expected to be completed by the end of September, 2019

The Park has seen a large increase of visitors due to the investment made at the park in the last two years which includes a new Dam and spillway, picnic rbors, rest room facilities, commercial playground, a portable wood mill operation, elder/youth employment opportunities, new grounds equipment (ie dozers and skidsteers), shoreline restoration, and more.

Once the Fishing Docks are installed at the lake, the Natural Resources Department will erect signage near each dock that recognizes the ND Outdoor Heritage Fund for its financial contribution toward the project.


Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

*This report was prepared pursuant to an agreement with the Industrial Commission of North Dakota, which partially funded the project through the Outdoor Heritage Fund. Project participants, its subcontractors, and the Industrial Commission of North Dakota, or any person acting on its behalf, do not:*

- (A) *Make any warranty or representation, express or implied, with respect to the accuracy, completeness, or usefulness of the information contained in this report, or that the use of any information, apparatus, method, or process disclosed in this report may not infringe privately-owned rights; or*
- (B) *Assume any liabilities with respect to the use of, or for damages resulting from the use of, any information, apparatus, method or process disclosed in this report.*

*Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the Industrial Commission of North Dakota. The views and opinions of authors expressed herein do not necessarily state or reflect those of the Industrial Commission of North Dakota.*

Signature of Responsible Official



(Concurrence)

TMBCI  
Chairman