

**Contract No. 006-089**

**“Saving Minot Retriever Club Grounds for Future Generations”**

Submitted by Minot Retriever Club Inc.

Principal Investigator: George Malaktaris

Directives D, A & C

**PARTICIPANTS**

<b>Sponsor</b>		<b>Cost Share</b>
Minot Retriever Club, Inc.		\$11,000
Pheasants for the Future		\$ 5,000
Professional Dog Trainers Association		\$ 3,000
Contractor		\$ 5,000
Other Sources		<u>\$25,000</u>
Subtotal Cash Cost Share		\$49,000
Minot Retriever Club, Inc. (in-kind)		<u>\$ 2,000</u>
Subtotal In-kind Cost Share		\$ 2,000
North Dakota Industrial Commission		<u>\$144,000</u>
Total Project Cost		<u>\$144,000</u> \$195,000

Project Schedule – 15 months

Contract Date – 4/4/2016

Start Date – 4/1/2016

Completion Date – June 30, 2017

Project Deliverables:

Status Report: June 30, 2016 ✓

Status Report: December 31, 2016

Final Report: June 30, 2017

**OBJECTIVE/STATEMENT OF WORK:**

Construct 2 dikes that would separate the current ponds from the DeLacs River allowing the ponds to maintain their water level. This project would restore and maintain this sportsmen’s resource.

**STATUS:**

Contract 006-089 has been executed. The applicant did not receive the matching funds originally projected to come from the Minot Area Community Foundation. However other funding sources have been obtained to provide the required amount of matching funds.

June 24, 2016 - Work completed has included: removal of muck from two ponds, lined the two ponds with clay, built two dikes, leveled, graded and reseeded the areas around the two ponds. Both dams have been constructed, the clay liners have been placed in the bottom of both ponds. All work has been completed except for reclamation. The muck removed must drain before it can be distributed on the property by Farden Construction. This will be completed in the fall of 2016. The clay used to line the ponds was taken from areas of the Minot Retriever Club property. Farden Construction reclaimed those areas and reseeded them.

This project is anticipated to come in under budget.

Dated 7/1/2016