

**Contract No. 007-091**  
**“Ryder’s Point Recreation Area”**  
 Submitted by Williams County Water Resource District  
 Primary Contact: Beth Innis  
 Directives A, C & D

**PARTICIPANTS**

<b>Sponsor</b>	<b>Cost Share</b>
North Star Caviar	\$ 45,000
Upper Missouri Sportsmen	<u>\$ 5,000</u>
Subtotal Cash Cost Share	\$50,000
Williams County Water Resource District (in-kind)	\$ 5,000
ND Game and Fish Dept. (in-kind)	<u>\$ 1,200</u>
Subtotal In-kind Cost Share	\$ 6,200
Williams County Water Resource District (indirect)	<u>\$41,287.50</u>
Subtotal Indirect Cost Share	\$41,287.50
North Dakota Industrial Commission	<u>\$30,500</u>
Total Project Cost	<u>\$30,500</u> \$127,987.50

Project Schedule – 2 months  
 Contract Date – 6/14/2016  
 Start Date – 7/1/2016  
 Completion Date – November 30, 2016

Project Deliverables:  
 Status Report: August 1, 2016 ✓  
 Final Report: November 30, 2016 ✓

**OBJECTIVE/STATEMENT OF WORK:**

Development of the Ryder’s Point Recreation Area including shoreline access to Missouri River. (A 15-year public access agreement has been executed with a private landowner.) Includes development of a vehicle access trail with turnaround areas, a segment of boundary fence, public access signage and boundary markers and on-site debris removal.

**STATUS:**

The contract has been fully executed.

Status Report received August 1, 2016. It states:

4’ x 8’ sign is done. Waiting to be installed. Being we did not have funding ahead of spring planting, we were now in holding pattern until harvest is complete due to needing fill dirt and redoing ditches going into the area. Contractor is to begin road improvements Aug 10<sup>th</sup>, followed by fencing and sign install. Area has been open for recreation since early spring 2016, just need to complete the improvements.

Report received November 3, 2016. The report included the following information and a number of photos that are posted on the Outdoor Heritage Fund website:

Objectives of the project were to lease the area so it was open to the public. This lease is in place. Area is open and received significant use earlier in the year before we completed road work. We have since completed the main improvements which were road improvement and cleaning up the area. There are a couple of pieces of old equipment to be picked up by someone who wants it, and the fencing along the road needs to be installed. Costs to do the road and clean-up have been higher than planned, but Williams Water Resource Board will cover the excess costs.

The applicant has indicated that the project is complete as it relates to the Outdoor Heritage Fund. This project/contract is now considered closed.

Dated 12/16/2016