

Contract No. 014-152
Main Street to Stanley City Pond Shared Use Pathway
Submitted by City of Stanley
Primary Contact: Allyn Sveen
Directives A, B, C, D

PARTICIPANTS

Sponsor		Cost Share
City of Stanley (Cash)	\$100,000	
Boy Scout Troop 1357 (In-Kind)	\$ 10,500	
Subtotal Cash & In-Kind Cost Share		\$110,500
North Dakota Industrial Commission	<u>\$275,800</u>	
Subtotal OHF Funding		<u>\$275,800</u>
Total Project Cost		\$386,300

Project Schedule: 1 years
Start Date: 7/16/2019
Contract Date: 8/7/2019
Completion Date: 11/30/2020

Project Deliverables

Status Report: January 31, 2020 ✓
Final Report: November 30, 2020

OBJECTIVE/STATEMENT OF WORK:

This objective of this project is to construct a shared use pathway to provide access to the Stanley City Pond and Scout Facility from Main Street.

STATUS:

The contract has been approved and executed by all the parties.

February 2020

Preliminary engineering services – prepare plans and specification. Currently plans are at 90% complete with bidding anticipated in April to May 2020.

Dated 3/19/2020