

Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <http://www.nd.gov/ndic/outdoor-infopage.htm>) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to outdoorheritage@nd.gov AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments.

Outdoor Heritage Fund Status and Final Report Form/Guidelines			
This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.			
Contract Number	Report Date	Period Covered by Report (xx/xx/xx to xx/xx/xx)	
001-006	8/17/2015	6/01/2015 to 8/18/2015	
Project Name ND State Wide Tree Planting Initiative			
Project Sponsor Name ND Soil Conservation Districts			
Responsible Official (Last, First Middle) Brian Johnston		Responsible Official's Title ND Conservation District	
Project Sponsor Address 3310 University Drive			
City	State	Zip Code	Telephone Number
Bismarck	ND	58504	701-223-8515
<u>Financial Update</u>			
Please provide the following information regarding the funding for your project based on the contract award:			
<u>Funds Spent this Reporting Period</u>			
(As appropriate please provide copies of receipts for purchases)			
Match Funding \$ 541,948.40			
In-kind Funding \$			
OHF Funding Requested for Reimbursement \$ 813,645.58			
Total Funding Expended for this Reporting Period \$ 813,645.58			
<u>Total Funds Spent to Date</u>			
Match Funding \$ First Reporting Period			
In-kind Funding \$ First Reporting Period			
OHF Funding Received and Requested for Reimbursement \$187,000.00 contract execution received			
Total Funding Expended to Date \$1,000,645.58			
<u>Balance of Grant Funds</u>			
Match Funding \$541,948.40			
In-kind Funding \$			
OHF Funding still to be Requested \$ 877,354.42			
Total Funding to be Expended on this Project \$877,354.42			
Do you anticipate needing to request a grant extension If yes, please explain			
/ / Yes /X/ No			

Work Completed during Period Covered by Report:

(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

The ND State Wide Tree Planting Initiative has accomplished 1,741,087 lineal feet of tree establishment and weed barrier application. Plantings considered for funding assistance with a 60% payment based off of total cost needed to meet a resource concern to include one of the following; soil erosion, wildlife habitat, water quality, and farmstead protection plantings. The producer holds the payment responsibility of the remaining 40% payable to the Conservation District.

First Payment Submission was for the 2015 tree planting season that started in April and concluded in August of 2015. Plantings have cleared State Historical Preservation screenings prior to installation.

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

Signature of Responsible Official

The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.