

Instructions

Please download this Word document (available on the Industrial Commission/Outdoor Heritage Fund Program website at <http://www.nd.gov/ndic/outdoor-infopage.htm>) to your computer and provide the information as requested. You are not limited to the spacing provided. After completing the report, save it and attach it to an e-mail and send it to outdoorheritage@nd.gov AND print it and mail it to: North Dakota Industrial Commission, ATTN: Outdoor Heritage Fund Program, State Capitol – Fourteenth Floor, 600 East Boulevard Ave. Dept. 405, Bismarck, ND 58505. If you are unable to scan attachments, mail them with your paper copy of the report. You will be sent a confirmation by e-mail of receipt of your report and attachments.

Outdoor Heritage Fund Status and Final Report Form/Guidelines			
This report is used to show progress of grant projects funded through the Outdoor Heritage Fund. Status Reports and the Final Report must be submitted as required in Contract.			
Contract Number 007-094	Report Date 8/1/2016	Period Covered by Report May 1, 2016 – Aug. 1, 2016	
Project Name Mt. Carmel Dam Recreational Area			
Project Sponsor Name Cavalier County Water Resource Board			
Responsible Official (Last, First Middle) Schneider, Shauna M		Responsible Official's Title Secretary/Treasurer	
Project Sponsor Address 901 3 rd St. Ste. 8			
City Langdon	State ND	Zip Code 58249	Telephone Number 701-256-2220
Financial Update			
Please provide the following information regarding the funding for your project based on the contract award:			
<u>Funds Spent this Reporting Period</u>			
(As appropriate please provide copies of receipts for purchases)			
Match Funding \$ 59,854.65			
In-kind Funding \$ 12,320			
OHF Funding Requested for Reimbursement \$ 20,000			
Total Funding Expended for this Reporting Period \$ 72,174.65			
<u>Total Funds Spent to Date</u>			
Match Funding \$ 59,854.65			
In-kind Funding \$ 12,320.00			
OHF Funding Received and Requested for Reimbursement \$ 0 Received/\$20,000 Requested			
Total Funding Expended to Date \$ 72,174.65			
<u>Balance of Grant Funds</u>			
Match Funding \$ wasn't specified			
In-kind Funding \$ wasn't specified			
OHF Funding still to be Requested \$ 20,000			
Total Funding to be Expended on this Project \$ 20,000			
Do you anticipate needing to request a grant extension If yes, please explain			
/ / Yes /X/ No			

Work Completed during Period Covered by Report:

(This information will be posted on the Outdoor Heritage Fund/Industrial Commission website)

The Cavalier County Water Resource Board partnered with Langdon Area High School, Cavalier County NRCS and ND Forestry Service to plant 170 lilacs and 39 trees at the Rec Area this year. Planting locations were measured and marked with flags. Trees were dug with equipment by water board members and planted by the Langdon Area High School students, teachers, NRCS and ND Forestry volunteers. Mulch was put down around the trees by the volunteers as well. Rec Area employees have watered and weeded the trees/lilacs throughout the summer.

The Mt. Carmel Dam Recreational Area new playground area was prepped for the new playground equipment to be set up. Sod was removed as well as 12 inches of soil. Gravel was put down for drainage. The playground equipment was put together and cemented in. The project was completed right before the big 4th of July weekend with 12 inches of mulch spread throughout the playground area.

Photos of work completed are welcome (If appropriate, please submit photos of key elements of the project completed or in progress during reporting period) Do not exceed five photos per project report.

Signature of Responsible Official

Shauna Schneider

The project reports shall be provided to the Commission in both electronic and hard-copy formats with permission for unrestricted distribution. The electronic versions shall be in a suitable format for posting on the Outdoor Heritage Fund/Commission website.







