

Contract No. 001-010

“Antelope Creek Wild Rice Corridor Watershed Restoration Project”

Submitted by Richland Soil Conservation District

Principal Investigator: Jennifer Klostreich
Directives B & C

PARTICIPANTS

Sponsor	Original Cost Share	Revised Cost Share
EPA Section 319	\$280,000	\$115,500
Landowner	\$ 55,000	\$ 10,500
NRCS (TA)	\$ 7,500	\$ 6,000
ND Dept. of Health	\$ 50,000	\$ 40,000
US Fish & Wildlife (TA)	\$ 500	\$ 400
Local SCD (TA & FA)	\$ 75,000	<u>\$ 60,000</u>
Unknown as a result of partial funding	<u>\$115,000</u>	
Subtotal Cash Cost Share	\$583,000	\$232,400
Richland County Commissioners	\$ 24,000	\$ 19,200
Richland County Water Resource Board	\$ 90,000	\$ 72,000
Sargent County EPA-319 (in-kind)	<u>\$175,000</u>	<u>\$140,000</u>
Subtotal In-kind Cost Share	\$289,000	\$231,200
North Dakota Industrial Commission	<u>\$105,000</u>	<u>\$105,000</u>
Total Project Cost	\$977,000	\$568,600

Project Schedule – 60 months
Contract Date – April 7, 2014
Start Date – 4/7/2014
Completion Date – 11/30/2018

Project Deliverables:
Status Report: August 31, 2014 ✓
Status Report: November 30, 2014 ✓
Status Report: November 30, 2015 ✓
Status Report: November 30, 2016 ✓
Status Report: November 30, 2017
Final Report: November 30, 2018

OBJECTIVE/STATEMENT OF WORK:

Purpose of the project is to promote water quality improvement practices. The watershed coordinator will contact landowners adjacent to the Antelope Creek and Wild Rice River in Richland County. Funds will be used to offer cost share of riparian restoration projects which will result in improved water quality. Additionally, cost share match will be offered to landowners to replace declining field windbreaks in Richland County.

STATUS:

Original Request was \$220,000. The amount awarded was \$105,000. Due to the reduced funding award the applicant reduced the project size - note revised cost share above.

Contract 001-010 - Executed

8/31/14 - Staff has been working with several producers in the planning stages of River Bank Stabilization. No projects have been completed at this time.

11/30/14 - Staff has been working with two producers. We have two projects turned over to engineers to get a plan and also get an estimated cost of the project so that the producer can make a decision on whether they can move forward with the project. These proposed projects will probably get surveyed yet this fall and have design done over the winter. No projects have been completed at this time.

11/30/15 - Staff has assisted producer complete a Diversion Dike Construction adjacent to the Wild Rice River near Great Bend, ND. Watershed Coordinator assisted with getting engineering services, cultural resource review of site and assisting in the bidding process. Work on site was completed in mid-November. Completed project photo is posted on the website. The photo includes the grass seed and mulch.

11/30/16 - There are two projects in the planning phase. Both sites are on the Antelope Creek, both sites have bank erosion cutting into cropland. The owners would like to install a buffer to try to stabilize.

Updated 12/05/2016